

Flexcor Construction Services
Short Interval Look Ahead Schedule ("SILAS")

PROJECT TITLE: **Montego Parking structure Demo**
 Flexcor JOB #: **2204**
 Flexcor SUPER: **Freddy Rankin**
 TODAY'S DATE: **04/15/22**

PROJECTED START DATE: **4/18/2022**
 PROJECTED END DATE: **5/27/2022**

P.M. REVIEW:

ACTIVITY DESCRIPTION	# OF DAYS DURATION	Week 1							WEEK 2							WEEK 3							WEEK 4							WEEK 5							WEEK 6						
		M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
Mobilization	1																																										
Install temp Fence	2																																										
Safe Off Electrical - Install Temp Power	4	X	X	X	X																																						
Temp Railing Install at Pool	4		X	X	X	X																																					
Cap Water and Utilities to parking structure	4		X	X	X	X																																					
Removal of debris from structure - To include tennis courts	1	X																																									
Demo Structure	20								X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Patch Back	4																													X							X	X	X				
Re Strip Parking Lot	1																																						X				
Cap CMU walls	5																													X	X	X	X	X									
De-Mobilization of equipment and materials	2																																				X	X					
Remove Temp Fenceing	2																																				X	X					